NOTES
External decs- omit box hedging
Remove all LED's and neon signs to windows
New signage and lighting scheme
Reuse some furniture where in keeping with traditional scjeme and add new
Same with lighting
Complete decorations incl wall papers- paint over all graffiti
Allow for 1no Tv location
Can section of ceiling be plaster skimmed and loose all lighting holes
Check all existing lamps where lighting retained
Allow PC some for dispensing shelving
Allow new bric a brac

BAR
Cut back bar section
Make good Altro
Check lamps in directionals
Retain beer pump section to centre
New traditional backfitting uppercase
Strip tops
Repaint bar front and add skirting
Provide new small WHB

Drink shelf to be fixed into place ?

New section of bar to run through. May need to be wider for coffee machine. Clear backfitting, strip tops

Face timber to ceiling with nice mould to perimeter to hide all lighting holes

Remove canopy and framework,
Remove LED lighting
Remove booth and extend fixed seating along

Retaln cupboards but face bottom of 2no glass doors with timbers and paint all

DIS WC
Carry out decorations
Clean

External Area

Clean
Jet wash
Retain artwork
Clean polycarbonate roof
Ensure lights work and any heaters ?

GROUND FLOOR